



**PRE DEMOLITION  
CUSTOMER GUIDELINES  
(PLEASE READ CAREFULLY)**

**Contractor:** \_\_\_\_\_  
**Job Name:** \_\_\_\_\_  
**Address:** \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
**Phone #:** \_\_\_\_\_  
**Fax #** \_\_\_\_\_

**Demo Date:** \_\_\_\_\_

**Technician:** \_\_\_\_\_

**Existing Top:**     Formica                       Stone  
                           Tile                                       Others \_\_\_\_\_

**Demo Scope:**     Kitchen                       Powder  
                           Island                                       Tub  
                           Bar     BBQ  
                           Vanity     Others \_\_\_\_\_

**What to do before the demo:**

1. Sink plumbing and garbage disposals **must be completely disconnected.**
2. Faucets must be removed if they have been installed. (Prior to counter top install)
3. Please do not have any other trades working in the area on the day of demo and install.
4. Disconnect all gas & electric appliances including but not limited to cootops, microwaves, stoves & refrigerator.
5. Free standing ranges and refrigerators shall be moved out to provide adequate room for our technicians.
6. Remove all wall-mounted mirrors and glass shelves.
7. Remove **all appliances on top of the counter.**
8. Remove **all items in the drawers and in the cabinets.** Should you elect to leave the items in place,  
**WE WILL NOT ASSUME ANY LIABILITY FOR DAMAGE AND REPLACEMENT COSTS.**
9. Top mount sinks should be removed if possible.
10. There should be unlimited access to working area.

**NOTES / OTHER ISSUES:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Customer Signature:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**\*Please mail this signed checklist to 15530 Lanark St. Van Nuys CA 91406 or fax to (818) 988-8197. It must be received prior to demolition.**